

Project Update: March 29, 2024

Prairie Road Reconstruction: Phase 1

Project Summary:

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the first of two phases. Phase I will extend from Pride Court to Swallow Drive.

Updates:

- The area has been hydroseeded.

Upcoming Schedule:

- Road paint markings such as crosswalk striping, will be completed when warmer weather arrives.
- Reshaping of the drainage ditch at the east Falcon Drive intersection will be re-worked. These changes will shallow the grade of the ditch significantly and will incorporate a box inlet.

Completion Dates:

- *Substantial completion date:* 11/17. Road paved and usable.
- *Final Completion date:* Spring 2024. All construction tasks are complete including seeding and cleanup. A final walkthrough inspection will then be conducted by the city, a few corrections or repairs may be identified that the contractor will need to address.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer:
Bob Kaufman is the daily contact for site questions. He is the fastest link to address project concerns as he communicates with everyone on the construction team. Bob is available at bob@toweydesigngroup.com and **605.600.3758**.
- City of Box Elder:
 - Derek Wingfield (Public Information Officer, City of Box Elder), 605-786-2947, derek.wingfield@boxelder.us
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105, justin.davis@boxelder.us

Prairie Road Reconstruction: Phase 2

Project Summary:

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the second of the two phases. Phase 2 will extend from Swallow Drive to 225th Street. Phase 2 consists of installing box culverts at the creek crossing to address known flooding issues in the area.

Updates:

- The road surface between Westwind Drive to the north of Quinton Lane has been removed.
- A diversion of the creek has been established to enable box culvert installation.
- Storm sewer inlets have been staged near their installation locations.

Upcoming Schedule:

- Once the creek area has dried, the box culvert installation will begin, likely by the end of next week.

Completion Dates:

- *Substantial completion date:* 9/27/2024. Road paved and usable.
- *Final Completion date:* 10/25/2024.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Quinn Construction
 - Derek Suhr (Quinn Construction), 605-787-6500,
derek@quinnconstruction.org

Sidewalk Improvement: Phase 2

Project Summary:

- This project is in addition to the sidewalk along Elsworth Road. Phase 2 will start just north of Cimarron Drive and go south to Hwy 14/16. There is an additional section that will be completed first along Tower Road that will connect Ballista Blvd to Pershing St sidewalks.

Updates:

- The sidewalk section near Box Storage has been poured.
- An abandoned approach next to Box Storage has been removed and ditch reshaped to improve drainage.
- Work at the I-90 overpass section of sidewalk began this morning. Expect some traffic delays due to the north bound lane closure during working hours.

Schedule for next week:

- Continuing sidewalk construction at I-90 overpass.
- Continuing earthwork to the south of I-90 overpass.

Completion Dates:

- *Substantial completion date: 8/14/2024.*
- *Final Completion date: 8/30/2024.*

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Tru-Form Construction
 - Tim Birmeir (Contractor Super Intendent), 605.209.3883

Tower Road: Water Main Extension

Project Summary:

- This project includes the installation of approximately 2800 linear feet of 12-inch diameter PVC water main from north of Bull Run Road, along the east side of Tower Road, to the north side of 224th Street. The water main will be constructed in the public Right of Way.

Updates:

- Underground Construction has installed the new watermain.
- The new watermain has been tested and has passed required inspections.
- This new watermain is in service.

Schedule for next week:

- Remaining project tasks include, site cleanup and seeding.

Completion Dates:

- *Substantial completion date: 4/12/2024.*
- *Final Completion date: 10/1/2024.*

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Underground Construction
 - Corey Osborn (Contractor Super Intendent), 605.842.6239