

Project Update: May 9, 2024

Prairie Road Reconstruction: Phase 1

Project Summary:

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the first of two phases. Phase I will extend from Pride Court to Swallow Drive.

Updates:

- The ditch on north side of Falcon Drive and Prairie Road has been re-worked. The area inlet is installed, and the area will be finished by end of the week.

Upcoming Schedule:

- An additional walk-through will be conducted to ensure all punch list items have been addressed.

Completion Dates:

- *Substantial completion date:* 11/17. Road paved and usable.
- *Final Completion date:* Spring 2024. All construction tasks are complete including seeding and cleanup. A final walkthrough inspection will then be conducted by the city, a few corrections or repairs may be identified that the contractor will need to address.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer:
Bob Kaufman is the daily contact for site questions. He is the fastest link to address project concerns as he communicates with everyone on the construction team. Bob is available at bob@toweydesigngroup.com and **605.600.3758**.
- City of Box Elder:
 - Derek Wingfield (Public Information Officer, City of Box Elder), 605-786-2947, derek.wingfield@boxelder.us
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105, justin.davis@boxelder.us

Prairie Road Reconstruction: Phase 2

Project Summary:

- Reconstruction of Prairie Road. This includes a new asphalt surface, sidewalk, and storm sewer for improved drainage. This will be the second of the two phases. Phase 2 will extend from Swallow Drive to 225th Street. Phase 2 consists of installing box culverts at the creek crossing to address known flooding issues in the area.

Updates:

- ***Please keep out of the worksite***
 - Quinn Construction has observed children cutting through the worksite and crossing the creek.
- Storm sewer installation continues along the north section of Prairie Road.
- Fire hydrant on Westwind Rd intersection has been re-located.
- Quinton Lane Intersection storm sewer and service lines have been installed.

Upcoming Schedule:

- Installing storm sewer to the box culverts.
- Connecting storm sewer to the box culverts.
- Backfilling of the box culverts.
- Removing existing asphalt.
- Installation of storm sewer north of Westwind Drive. The road will be closed at Westwind Drive intersection with Prairie Road for the week.

Completion Dates:

- *Substantial completion date:* 9/27/2024. Road paved and usable.
- *Final Completion date:* 10/25/2024.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Quinn Construction
 - Derek Suhr (Quinn Construction), 605-787-6500,
derek@quinnconstruction.org

Sidewalk Improvement: Phase 2

Project Summary:

- This project is in addition to the sidewalk along Elsworth Road. Phase 2 will start just north of Cimarron Drive and go south to Hwy 14/16. There is an additional section that will be completed first along Tower Road that will connect Ballista Blvd to Pershing St sidewalks.

Updates:

- The erosion on Tower Road section was repaired and erosion control blanket installed.
- Work on subgrade continues between I-90 overpass and Hillview Drive.
- Curb and gutter will be installed at creek crossing of Ellsworth Road, south of the I-90 overpass.

Schedule for next week:

- Continuing earthwork between I-90 overpass and Hillview Drive.

Completion Dates:

- *Substantial completion date: 8/14/2024.*
- *Final Completion date: 8/30/2024.*

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Tru-Form Construction
 - Tim Birmeir (Contractor Super Intendent), 605.209.3883

Tower Road: Water Main Extension

Project Summary:

- This project includes the installation of approximately 2800 linear feet of 12-inch diameter PVC water main from north of Bull Run Road, along the east side of Tower Road, to the north side of 224th Street. The water main will be constructed in the public Right of Way.

Updates:

- This new watermain is in service.
- Punchlist items from final walkthrough have been completed.

Schedule for next week:

- No further site work is expected.

Completion Dates:

- *Substantial completion date:* 4/12/2024.
- *Final Completion date:* 10/1/2024.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Public Information Officer
City of Box Elder
 - Derek Wingfield, 605.786.2947
derek.wingfield@boxelder.us
- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us
- Contractor
Underground Construction
 - Corey Osborn (Contractor Super Intendent), 605.842.6239