

Project Update: April 11, 2025

Foxborough Park

Progress Update for this Week:

- Excavation for the west abutment is completed.
- Tru-Form Construction will begin placing concrete for the abutment footings this afternoon.

Schedule for Next Week:

- Tru-Form Construction will continue constructing the bridge abutments.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408

1416 Sewer - Phase 1**Progress Update for this Week:**

- Hydro-Klean has nearly completed manhole rehabilitation along Box Elder Rd.
 - Some tasks remain for the manhole castings.
 - Hydro-Klean will be jetting and cleaning this portion of sewer main to remove debris from construction.
- H&W has completed tie in at the east end of the project.
- H&W has installed several sections of 30-inch sewer main progressing westward in the 1416 median.

Schedule for Next Week:

- H&W will continue to install sewer main to the west.
- H&W will be installing sewer main across Oak St.
- On April 16th, the Oak Street section that crosses 1416 will be closed for the sewer main crossing to proceed.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Bruce Struckman
bruce.struckman@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Hotel Way

Progress Update for this Week:

- Nearly all road work is completed.
- Coordination and planning the railroad crossing construction.

Schedule for Next Week:

- The construction of the railroad crossing will begin when materials arrive.
 - Most likely after May 5th.
- Asphalt paving will commence after the railroad crossing is completed.
- The signals are to be installed after the crossing is constructed.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com

Well 10 Pumphouse and Watermain

Progress Update for this Week:

- Dakota Pump has completed the minor punch list repairs.

Schedule for Next Week:

- Preparing for initial start up.
- Testing and start up is scheduled for April 23rd.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us

Ellsworth Clean Water Project**Progress Update for this Week:**

- The watermain installation continues along Country Road, west of Elk Vale Road.
- Watermain is also being installed along the east ditch of Westgate Road, north of I-90.

Schedule for Next Week:

- Metering building.
- Booster station building.
- Mainline Contracting to install tee onto 1416 watermain for the 151st Street watermain installation.
- Westgate Road, between I-90 Service Road and Bluebird Drive
 - Road closures will begin **April 21st** for this portion of watermain to be installed under the roadway.
 - The first portion of Westgate Rd closed will be between the North I-90 Service Rd and Tanglewood intersections.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com

1416 Watermain Relocation**Progress Update for this Week:**

- City crews have started stabilizing soils for equipment to successfully operate in muddy conditions near the creek.
- Utility conflicts and inaccurate locates have resulted in a slow start.
- Crews are working carefully to resolve these utility conflicts.

Schedule for Next Week:

- Crews will begin excavating after utility locations are confirmed.

Project Summary:

- This project is to relocate an existing watermain along Hwy 1416, just west of the 151st St intersection. Pennington County plans to remove the existing bridge and install a box culvert at the creek crossing. The watermain was found to be in tight proximity to the future box culvert. Moving the watermain will ensure the structural integrity of the watermain.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Water/Wastewater Superintendent
City of Box Elder
 - Josh Sadler
605.923.1408
josh.sadler@boxelder.us