

## Project Update: May 15, 2025

### **Foxborough Park**

#### **Progress Update for this Week:**

- Site preparations for crane operations.
- Crane will arrive onsite Friday, 5/16 to set beams into place on the abutments.

#### **Schedule for Next Week:**

- Bridge construction/assembly.

#### **Project Summary:**

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

#### **Completion Dates:**

- *Final Completion date:* August 2025.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408

**1416 Sewer - Phase 1****Progress Update for this Week:**

- Utility conflicts have slowed progress.
- H&W expects to be through the areas with utility conflicts after progressing 300 feet west.

**Schedule for Next Week:**

- Work will continue west towards South Gate Road in the Hwy 14/16 median.
- All lanes on 14/16 and intersections will remain open next week.

**Schedule for the Following Week:**

- South Gate Road crossing Hwy 1416 to be closed tentatively from **May 27<sup>th</sup> to May 31<sup>st</sup>**.
  - Trucks are not to use Box Elder Rd and should stay on the designated detour.

**Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

**Completion Dates:**

- *Final Completion date:* November 21, 2025.

**Questions/Concerns:**

- If you have questions, please reach out to the project team.

**Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Kaci Wheeler-Pitts  
[kaci.wheeler-pitts@kljeng.com](mailto:kaci.wheeler-pitts@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)

## **Hotel Way**

### **Progress Update for this Week:**

- Gravel base course was prepped and proof rolled successfully.
- Paving nearly completed.
  - J&J Asphalt should be finished with all asphalt paving by the end of day Thursday, 5/15.
- A couple panels of faulty sidewalk were removed and replaced.
- Drainage improvements for sidewalk at the northwest corner of the railroad crossing.
- The fencing around Woodstock is to be complete by end of the week.
- Some seeding and fertilizing on the south end of the project.

### **Schedule for Next Week:**

- Seeding and fertilizing.
- Storm Sewer inspections.

### **Project Summary:**

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

### **Completion Dates:**

- *Final Completion date:* May, 2025.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
Avid4 Engineering:
  - John Van Beek, 605.343.3311  
[johnvanbeek@avid4eng.com](mailto:johnvanbeek@avid4eng.com)
  - Nick Sperry, 605.343.3311  
[nicksperry@avid4eng.com](mailto:nicksperry@avid4eng.com)
- Contractor  
Dream Construction
  - Nate Wilson, 605.791.5866  
[nate@dreamdesigninc.com](mailto:nate@dreamdesigninc.com)

## **Well 10 Pumphouse and Watermain**

### **Progress Update for this Week:**

- Air Conditioning problems continue.
- Dakota Pump has parts on order to make appropriate repairs to the A/C system.

### **Schedule for Next Week:**

- Dakota Pump will be working on repairs to A/C system.

### **Project Summary:**

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

### **Completion Dates:**

- *Final Completion date:* May 2025

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
City of Box Elder:
  - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)

## **Ellsworth Clean Water Project**

### **Progress Update for this Week:**

- Mainline started bore operations under Box Elder creek along 151<sup>st</sup> Ave south of Hwy 14/16.

### **Schedule for Next Week:**

- Mainline Contracting will continue work along 151<sup>st</sup> Ave.

### **Project Summary:**

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

### **Completion Dates:**

- *Final Completion date:* Fall 2025

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Construction Administrator  
*Dream Construction*
  - Shane Bradford (Construction Admin), 605.791.5866  
[shane@adesinc.com](mailto:shane@adesinc.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)