

Project Update: November 13, 2025

Prairie View Water Tank (Tank 4)

Progress Update for this Week:

- Piping installation to prepare for connection to the city system.
- Cleaning up slopes along road.

Upcoming Work Schedule:

- Tie in Monday 11/17.

Project Summary:

- The current 600+ thousand-gallon steel water tank is being replaced by a concrete, 1.5-million-gallon tank to provide potable water to the city system for many years to come.

Completion Dates:

- *Final Completion date:* December 31, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
SEH Inc.
Chad Katzenberger (Senior Engineer)
 - ckatzenberger@sehinc.com
 - 218.855.1720
- Primary Contractor
Quinn Construction
Derek Suhr
 - derek@quinnconstruction.org
 - 605.381.1646

West Sunnydale Rd Improvement Project

Progress Update for this Week:

- Raised manhole castings to final pavement grade.

Upcoming Work Schedule:

- J&J Asphalt is set to begin paving November 17th.
 - Paving likely to take 3 days.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



City Construction Project Update
City of Box Elder

1416 Sewer - Phase 1

Progress Update for this Week:

- H&W has progressed farther west along Hwy 14/16.

Upcoming Work:

- H&W will install manhole before the next 14/16 crossing on Monday 11/17.
- The Hwy 14/16 crossing across from the old Floyds Trucking shop will be closed Tuesday 11/18.
 - H&W expects to have the pipe installed and this crossing reopened by the end of the week.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Ellsworth Clean Water Project

Progress Update for this Week:

- Paving of West Gate Rd completed.
- Mainline is working to reshape and clean the ditches along the sides of the road from previous excavations.

Schedule for Next Week:

- West Gate Road work
 - Painting of center and fog lines.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Spring 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com



City Construction Project Update
City of Box Elder

Cheyenne / West Gate Sewer Project

Progress Update for this Week:

- Mainline Contracting continues to install sewer main in segment 2 of the project.
- Mainline has completed some pressure testing in segment 2.

Schedule for Next Week:

- Mainline will continue installation south.
- Mainline will continue installation of the connection to Alpha Ave sewer project.

Project Summary:

- This project will add an additional sewer main to the city system. This new sewer main will provide increased capacity to support growth for many years to come. The sewer main will connect at Hwy 14/16 median, next to West Gate Rd crossing, and head south to the future Cheyenne Blvd crossing located south of the Alpha Omega subdivision.

Completion Dates:

- *Final Completion date:* Fall 2026

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Engineering Consultant
Towey Design Group
 - Brandon Kruse
605.600.1759
brandon@toweydesigngroup.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com