

Project Update: May 2, 2025

Foxborough Park

Progress Update for this Week:

- East abutment.
 - Drain tile and backfilling complete.
- West abutment
 - Drain tile and rock are being placed to help with drainage.

Schedule for Next Week:

- Backfilling and grading will continue.
- Bridge beams will be moved to the site.
- Crane is not available to set the beams until May 16th.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408

1416 Sewer - Phase 1**Progress Update for this Week:**

- Ellsworth Road crossing is nearly complete.

Schedule for Next Week:

- A final lift of asphalt will be placed to patch the Ellsworth Crossing on Monday 5/5.
 - The crossing is to be open to traffic by Monday afternoon.
- Sewer main install will continue west.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Bruce Struckman
bruce.struckman@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Hotel Way

Progress Update for this Week:

- Sidewalk has been placed up to the railroad crossing on the south side of the railroad tracks.
- Curbing and median has been placed on the south side of the railroad.

Schedule for Next Week:

- Final grading and preparing the gravel base course for asphalt paving.
- Backfilling behind curbing and sidewalk.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com

Well 10 Pumphouse and Watermain

Progress Update for this Week:

- Flushing of the well continued this week.
- The state has approved the water quality.
- Air conditioning in the building has been problematic.
 - Dakota Pump is working to fix the A/C.
 - The climate control system ensures that electronics and other materials function properly throughout the change in seasons.

Schedule for Next Week:

- More flushing of the well to improve water quality even further.
- Improving erosion control.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us

Ellsworth Clean Water Project

Progress Update for this Week:

- Crews have been focused on the Dyess Ave portion of the project in Rapid City.

Schedule for Next Week:

- Mainline Contracting will move to 151st to begin boring under Box Elder Creek.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com