

# Highway 1416 Sanitary Sewer – Construction Update

07/17/2025

**Project Summary:** Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

**Contractor:** H&W Contracting, LLC, Sioux Falls, SD  
John Rennich, 605.339.8834

**Engineer:** KLJ Engineering, Rapid City, SD  
Tim Hartmann, 605.872.5004

**\*Due to rain delays and other onsite conditions, the schedule for the closure of the Radar Hill Road crossing continues to be adjusted.**

## July 21<sup>st</sup> to July 26<sup>th</sup>:

- Work continues in the Highway 1416 median between the South Gate Road and Radar Hill Road Intersections.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

## July 28<sup>th</sup> to August 2<sup>nd</sup>:

- Work continues in the Highway 1416 median, continuing West nearing the Radar Hill Road Intersection.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

**\*Note** – Radar Hill Road and Highway 1416 crossover will tentatively be closed beginning **Wednesday August 6<sup>th</sup>** for a duration of approximately 7 days. Please continue to monitor public notice for additional updates.

## Work Area – July 21<sup>st</sup> to August 2<sup>nd</sup>:



Tentative Work Area – August 6<sup>th</sup> to August 13<sup>th</sup>

