

Highway 1416 Sanitary Sewer – Construction Update

07/31/2025

Project Summary: Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

Contractor: H&W Contracting, LLC, Sioux Falls, SD
John Rennich, 605.339.8834

Engineer: KLJ Engineering, Rapid City, SD
Tim Hartmann, 605.872.5004

*Due to rain delays and other onsite conditions, the schedule for the closure of the Radar Hill Road crossing continues to be adjusted.

August 4th to August 9th:

- Work continues in the Highway 1416 median between the South Gate Road and Radar Hill Road Intersections.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

August 11th to August 16th:

- Work continues in the Highway 1416 median, continuing West nearing the Radar Hill Road Intersection.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

*Note – Radar Hill Road and Highway 1416 crossover will tentatively be closed beginning Monday August 18th for a duration of approximately 7 days. Please continue to monitor public notice for additional updates.

Work Area – August 4th to August 16th:



Tentative Work Area – August 18th to August 23rd:

