

Highway 1416 Sanitary Sewer – Construction Update

08/07/2025

Project Summary: Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

Contractor: H&W Contracting, LLC, Sioux Falls, SD
John Rennich, 605.339.8834

Engineer: KLJ Engineering, Rapid City, SD
Tim Hartmann, 605.872.5004

***Due to rain delays and other onsite conditions, the schedule for the closure of the Radar Hill Road crossing continues to be adjusted.**

August 11th to August 16th:

- Work continues in the Highway 1416 median between the South Gate Road and Radar Hill Road Intersections.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

August 18th to August 23rd:

- **Important Note** – Radar Hill Road and Highway 1416 crossover will tentatively be closed beginning **Monday, August 18th** for a duration of approximately 7 days. Please continue to monitor public notice for additional updates.
 - A detour from use of the crossover will be established as follows (see map below);
 - Westbound traffic to proceed East on Highway 14/16 and turn back West at South Gate Rd.
 - Eastbound traffic to proceed West on Highway 14/16 and turn back East at next crossover.
 - This detour and work will not affect passerby traffic on Highway 14/16.
-

Work Area – August 11th to August 16th:



Tentative Work Area – August 18th to August 23rd:

