Highway 1416 Sanitary Sewer - Construction Update

08/21/2025

Project Summary: Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

Contractor: H&W Contracting, LLC, Sioux Falls, SD

John Rennich, 605.339.8834

Engineer: KLJ Engineering, Rapid City, SD

Tim Hartmann, 605.872.5004

*H&W Contracting is experiencing some relief from the intense groundwater conditions and is again progressing on the main sewer line. Current project scheduling anticipates a closure of the Radar Hill Road Crossing to begin on September 8th and last for a duration of 7 days.

August 25th to August 30th:

- Work continues in the Highway 1416 median between the South Gate Road and Radar Hill Road Intersections.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

September 2nd to September 6th:

- Work continues in the Highway 1416 median, nearing the Radar Hill Road crossing.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

Work Area – August 25th to September 6th:

