

Highway 1416 Sanitary Sewer – Construction Update

08/28/2025

Project Summary: Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

Contractor: H&W Contracting, LLC, Sioux Falls, SD
John Rennich, 605.339.8834

Engineer: KLJ Engineering, Rapid City, SD
Tim Hartmann, 605.872.5004

***H&W Contracting is again experiencing intense groundwater conditions onsite and has adjusted the project schedule. Current project scheduling has moved the anticipated closure of the Radar Hill Road Crossing to begin on September 17th and last for a duration of 7 days.**

September 2nd to September 6th:

- Work will be minimal onsite this week due to the Labor Day Holiday and the adjustment of onsite de-watering methods.
- No road closures are anticipated during this week, and all lanes will remain open.

September 8th to September 13th:

- Work continues in the Highway 1416 median, approaching the Radar Hill Road crossing.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

Work Area – September 8th to September 13th:

