

Highway 1416 Sanitary Sewer – Construction Update

09/04/2025

Project Summary: Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

Contractor: H&W Contracting, LLC, Sioux Falls, SD
John Rennich, 605.339.8834

Engineer: KLJ Engineering, Rapid City, SD
Tim Hartmann, 605.872.5004

***H&W Contracting continues to experience excess groundwater conditions onsite, which may affect the schedule of the Radar Hill Rd crossover closure. Please continue to monitor public notice for additional updates.**

September 8th to September 13th:

- Work continues in the Highway 1416 median, approaching the Radar Hill Road crossing.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

September 15th to September 20th:

- Work continues in the Highway 1416 median, approaching the Radar Hill Road crossing.
- ***Important Note** - Radar Hill Road and Highway 1416 crossover will tentatively be closed beginning **Wednesday, September 17th** for a duration of approximately 7 days.
 - A detour from use of the crossover will be established as follows (see map below)
 - Westbound traffic to proceed East on Hwy 14/16 and turn back West at South Gate Road.
 - Eastbound traffic to proceed West on Hwy 14/16 and turn back East at next crossover.
- This detour and work will not affect passerby traffic on Highway 14/16.

Work Area – September 8th to September 16th:



Tentative Work Area – September 17th to September 23rd:

