

Project Update: April 25, 2025

Foxborough Park

Progress Update for this Week:

- Tru Form Construction has completed construction of the bridge abutments.
- Public Works has completed some back filling around the site.

Schedule for Next Week:

- Public Works will begin installing drains and gravel around the abutments to ensure proper drainage and protection of the structures.
- Tru Form will return for minor touch up work on the concrete bridge abutments.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408

1416 Sewer - Phase 1

Progress Update for this Week:

- H&W has installed sewer main through the Oak Street crossing.

Schedule for Next Week:

- Ellsworth Road crossing will be closed beginning Monday, 4/28.
 - This crossing will be closed after the morning rush at approximately 9 am.
 - Detour signs will be placed throughout the area over the weekend and stood in place on Monday morning.
 - The goal is to complete the sewer crossing Ellsworth and restore the crossing with asphalt paving by Friday 5/2.
- Hydro-Klean will return to complete jetting of the sewer main along Box Elder Road.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Bruce Struckman
bruce.struckman@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Hotel Way**Progress Update for this Week:**

- American Track has placed concrete panels for the railroad crossing.

Schedule for Next Week:

- Completion of the railroad crossing.
- Work will resume to connect the crossing to the road sections.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com

Well 10 Pumphouse and Watermain**Progress Update for this Week:**

- Start-up procedures have been initiated.
- The well house is functioning and controlling the well equipment.
- The well is producing at a satisfactory rate.
- The well is being flushed, and water quality tests have been gathered. The results will be known next week.
 - This is a deep well and the water has not moved in a couple of years.

Schedule for Next Week:

- Public Works is awaiting water quality results before supplying into water to the system.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us

Ellsworth Clean Water Project

Progress Update for this Week:

- The connection of the 16 inch main at the north end of Westgate Road is nearly complete.

Schedule for Next Week:

- Mainline Contracting will complete testing of the watermain on the Rapid City side of the project near Dyess Ave.
- Mainline Contracting will move to 151st to begin boring under Box Elder Creek.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com

1416 Watermain Relocation

Progress Update for this Week:

- This relocation has been completed.
- The new location has been recorded with GPS equipment to update city maps.

Project Summary:

- This project is to relocate an existing watermain along Hwy 1416, just west of the 151st St intersection. Pennington County plans to remove the existing bridge and install a box culvert at the creek crossing. The watermain was found to be in tight proximity to the future box culvert. Moving the watermain will ensure the structural integrity of the watermain.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Water/Wastewater Superintendent
City of Box Elder
 - Josh Sadler
605.923.1408
josh.sadler@boxelder.us