

Project Update: May 23, 2025

Foxborough Park

Progress Update for this Week:

- No work on site due to the weather.

Schedule for Next Week:

- A crane will arrive Wednesday 5/28 to place beams onto the bridge abutments.
- Bridge construction/assembly.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408



City Construction Project Update

City of Box Elder

1416 Sewer - Phase 1

Progress Update for this Week:

- Slight progress this week.
- Weather and utility conflicts have slowed progress for the week.
- Message boards moved to the west for future construction progress.

Schedule for Next Week:

- Work will continue west towards South Gate Road in the Hwy 14/16 median.
- All lanes on 14/16 and intersections will remain open next week.
- Due to weather delays, the South Gate Road crossing closure will be pushed back to the following week.

Schedule for the Following Week:

- South Gate Road crossing Hwy 1416 to be closed tentatively from **June 2nd through June 7th**.
 - Trucks are not to use Box Elder Rd and should stay on the designated detour.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



City Construction Project Update

City of Box Elder

Hotel Way

Progress Update for this Week:

- Paving is complete.
- Sidewalk repairs are complete.
- Site cleanup.
- American Fence has completed fence and gate installation at Woodstock Supply.

Schedule for Next Week:

- Seeding and fertilizing.
- Storm Sewer inspections.
- Railroad Crossing signals to be installed starting 5/28.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com



City Construction Project Update

City of Box Elder

Well 10 Pumphouse and Watermain

Progress Update for this Week:

- Parts have arrived for Air Conditioning repairs to be completed.

Schedule for Next Week:

- Dakota Pump will be working on repairs to A/C system.
- Culverts placed to help with erosion control when flushing from hydrants.
 - Repairs and improvements to the ditch along 150th Ave.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us



City Construction Project Update

City of Box Elder

Ellsworth Clean Water Project

Progress Update for this Week:

- Mainline Contracting continues work for bore under Box Elder creek along south 151st Ave.
 - Recent weather has delayed progress.

Schedule for Next Week:

- Mainline Contracting will continue work along 151st Ave.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com