

Project Update: May 30, 2025

Prairie View Water Tank (Tank 4)

Progress Update for this Week:

- Site grading for the new tank that will be located behind the current tank.

Schedule for Next Week:

- Continue site preparations and road work.
- Construction of the new road to the tank will begin from the south and progress north.
 - This will make the grading process easier with the various “cut and fill” sections.

Project Summary:

- The current 600+ thousand gallon steel water tank is being replaced by a concrete, 1.5 million gallon tank to provide potable water to the city system for many years to come.

Completion Dates:

- *Final Completion date:* December 31, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
SEH Inc.
Chad Katzenberger (Senior Engineer)
 - ckatzenberger@sehinc.com
 - 218.855.1720
- Primary Contractor
Quinn Construction
Derek Suhr
 - derek@quinnconstruction.org
 - 605.381.1646

City Construction Project Update
City of Box Elder

Foxborough Park

Progress Update for this Week:

- Bridge beams have been placed.
- Assembling the bridge hand rails and decking.

Schedule for Next Week:

- Completing bridge assembly.
- Backfilling and finish grading around the bridge site.

Project Summary:

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

Completion Dates:

- *Final Completion date:* August 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408



City Construction Project Update
City of Box Elder

1416 Sewer - Phase 1

Progress Update for this Week:

- Another manhole has been installed as progress continues west.
- The contractor has still found utilities to be near the alignment of the sewer main.
 - The contractor expects to be out of this effected area by the end of the week.
 - This will allow progress to speed up. Estimating 200 feet of installed sewer main per day.

Schedule for Next Week:

- Work will continue west towards South Gate Road in the Hwy 14/16 median.
- All lanes on 14/16 and intersections will remain open next week.
- Due to weather delays and careful attention to utility conflicts, the South Gate Road crossing closure will be pushed back to the following week.

South Gate Road Crossing Hwy 14/16:

- South Gate Road crossing Hwy 1416 to be closed tentatively from **June 9th through June 15th**.
 - Trucks are not to use Box Elder Rd and should stay on the designated detour.
- Nearby areas will also be paved during this time.
 - Oak St crossing Hwy 14/16.
 - Box Elder Road
 - Patching around repaired manholes.
 - Patch near Vermeer on the west bound lane.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com

Hotel Way

Progress Update for this Week:

- Paint marking is complete.
- The area has had straw mulch punched in to stabilize and allow for seeding and fertilizing.
- The railroad contractor has arrived to place the signals.
- Final touch ups to minimize punch list items.

Schedule for Next Week:

- Final walkthrough scheduled for Monday 6/2.
 - A punch list will be created for any remaining tasks, corrections or repairs.

Project Summary:

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

Completion Dates:

- *Final Completion date:* May, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
Avid4 Engineering:
 - John Van Beek, 605.343.3311
johnvanbeek@avid4eng.com
 - Nick Sperry, 605.343.3311
nicksperry@avid4eng.com
- Contractor
Dream Construction
 - Nate Wilson, 605.791.5866
nate@dreamdesigninc.com



Well 10 Pumphouse and Watermain

Progress Update for this Week:

- Parts were installed to repair the Air Conditioning system. Problems persist.
 - Dakota Pump is troubleshooting the system to make appropriate repairs.
- Culverts placed to help with erosion control when flushing from hydrants.

Schedule for Next Week:

- Dakota Pump will be working on repairs to A/C system.
- Repairs and improvements to the ditch along 150th Ave.

Project Summary:

- This project is to connect Well 10 to the City of Box Elder water system. This project is broken up into different parts that include site grading, water main connection, pumphouse foundation, electrical, and placing of a prefabricated pumphouse.

Completion Dates:

- *Final Completion date:* May 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City of Box Elder:
 - Justin Davis (Assistant City Engineer, City of Box Elder), 605.791.8105,
justin.davis@boxelder.us

Ellsworth Clean Water Project

Progress Update for this Week:

- Mainline Contracting has completed the bore on south 151st Ave.
- Mainline Contracting has moved to the intersection of Hwy 14/16 and 151st Ave to begin boring under Hwy 14/16.
- Floors are being set at Booster and Meter buildings along Country Road

Schedule for Next Week:

- Mainline Contracting will continue Hwy 14/16 bore.
- Booster and Metering building construction to continue.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com