

## Project Update: June 26, 2025

### **Prairie View Water Tank (Tank 4)**

#### **Progress Update for this Week:**

- The tank site is backfilled with engineered fill.
- Crane pads are complete.
- The water tank site is ready for tank construction contractor to mobilize in on July 14<sup>th</sup>.
- Water pipes have been successfully pressure tested.

#### **Schedule for Next Week:**

- Pipe encasement.
- Road improvement work.

#### **Project Summary:**

- The current 600+ thousand-gallon steel water tank is being replaced by a concrete, 1.5-million-gallon tank to provide potable water to the city system for many years to come.

#### **Completion Dates:**

- *Final Completion date:* December 31, 2025.

#### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

#### **Project Contacts:**

- Project Engineer  
SEH Inc.  
Chad Katzenberger (Senior Engineer)
  - [ckatzenberger@sehinc.com](mailto:ckatzenberger@sehinc.com)
  - 218.855.1720
- Primary Contractor  
Quinn Construction  
Derek Suhr
  - [derek@quinnconstruction.org](mailto:derek@quinnconstruction.org)
  - 605.381.1646



*City Construction Project Update*  
City of Box Elder

## **Foxborough Park**

### **Progress Update for this Week:**

- No updates for this week.

### **Schedule for Next Week:**

- Awaiting asphalt paving contractor.

### **Project Summary:**

- Foxborough Park is receiving an updated bridge, walking path, and lighting system.

### **Completion Dates:**

- *Final Completion date:* August 2025.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
City Engineering:
  - Justin Davis (Assistant City Engineer)  
[justin.davis@boxelder.us](mailto:justin.davis@boxelder.us)  
605.923.1408

## **1416 Sewer - Phase 1**

### **Progress Update for this Week:**

- H&W has progressed west of the South Gate Road crossing.
- Hydro Klean has returned to Box Elder Road to finish manhole rehab work.

### **Schedule for Next Week:**

- Work will continue along Hwy 14/16 and Box Elder Rd.
- No road or lane closures for the week.
- Construction activity will be minimal from July 3<sup>rd</sup> through July 6<sup>th</sup>.

### **Project Summary:**

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

### **Completion Dates:**

- *Final Completion date:* November 21, 2025.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
KLJ Engineering:
  - Tim Hartmann  
[kljeng.com](http://kljeng.com)
  - Kaci Wheeler-Pitts  
[kaci.wheeler-pitts@kljeng.com](mailto:kaci.wheeler-pitts@kljeng.com)  
605.800.3846
- Primary Contractor  
H&W Contracting
  - John Rennich  
[john@h-wcontracting.com](mailto:john@h-wcontracting.com)

## **Hotel Way**

### **Progress Update for this Week:**

- Quiet crossing inspection successfully conducted.

### **Schedule for Next Week:**

- Placement of informational and traffic directory signs.

### **Project Summary:**

- This project is for the construction of the roadway, Hotel Way (formerly known as Degeest Drive), connecting Cheyenne Boulevard in the City of Rapid City to the South Interstate-90 Service Road in the City of Box Elder. This connection crosses the right-of-way of the Rapid City, Pierre, and Eastern railroad where a silent crossing shall be constructed in conjunction with the roadway project.

### **Completion Dates:**

- *Final Completion date:* May, 2025.

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Project Manager  
Avid4 Engineering:
  - John Van Beek, 605.343.3311  
[johnvanbeek@avid4eng.com](mailto:johnvanbeek@avid4eng.com)
  - Nick Sperry, 605.343.3311  
[nicksperry@avid4eng.com](mailto:nicksperry@avid4eng.com)
- Contractor  
Dream Construction
  - Nate Wilson, 605.791.5866  
[nate@dreamdesigninc.com](mailto:nate@dreamdesigninc.com)

## **Ellsworth Clean Water Project**

### **Progress Update for this Week:**

- No updates for the week.

### **Schedule for Next Week:**

- Block work to construct the Metering and Booster station buildings.

### **Scheduled Work Ahead:**

- Watermain installation in West Gate Rd
  - This work is scheduled to begin mid-July.
  - West Gate Rd will be closed in sections as the work progresses.
    - Sections between N. I-90 Service Rd and Halsey Dr.
  - Paving is likely to occur in September.

### **Project Summary:**

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

### **Completion Dates:**

- *Final Completion date:* Fall 2025

### **Questions/Concerns:**

- If you have questions, please reach out to the project team.

### **Project Contacts:**

- Construction Administrator  
*Dream Construction*
  - Shane Bradford (Construction Admin), 605.791.5866  
[shane@adesinc.com](mailto:shane@adesinc.com)
- Project Manager  
*Mainline Contracting*
  - Ben Haggerty, 605.209.6808  
[ben@mainlinecontracting.com](mailto:ben@mainlinecontracting.com)