



Project Update: August 1, 2025

Prairie View Water Tank (Tank 4)

Progress Update for this Week:

- DN Tanks has constructed the foundation of the tank.
- DN Tanks has also constructed some concrete panel sections for the tank walls.

Schedule for Next Week:

- DN Tanks will continue to construct panel sections and stack them on site until sufficiently cured to stand them up and begin placement.
- Crane pad improvements to allow for placement of the wall sections.

Project Summary:

- The current 600+ thousand-gallon steel water tank is being replaced by a concrete, 1.5-million-gallon tank to provide potable water to the city system for many years to come.

Completion Dates:

- *Final Completion date:* December 31, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Engineer
SEH Inc.
Chad Katzenberger (Senior Engineer)
 - ckatzenberger@sehinc.com
 - 218.855.1720
- Primary Contractor
Quinn Construction
Derek Suhr
 - derek@quinnconstruction.org
 - 605.381.1646



City Construction Project Update
City of Box Elder

West Sunnydale Rd Improvement Project

Progress Update for this Week:

- Stripping topsoil and placing fill dirt.
- Fill dirt placed and compacting on the south side of the dam.
- Excavating and preparations for culvert placement across the road through the dam.
 - A gas main was found to be shallower than expected will need to be lowered before the culverts can be installed.

Schedule for Next Week:

- Montana Dakota Utilities will lower the gas main on the north side of dam.
- RCS will continue compacting fill material.

Project Summary:

- W Sunnydale Rd will be asphalt paved. An 8-foot-wide asphalt trail will be constructed on the north side of the road. The project will span from Radar Hill Rd, west to the Alpha Omega Subdivision.

Completion Dates:

- *Final Completion date:* November 7, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
City Engineering:
 - Justin Davis (Assistant City Engineer)
justin.davis@boxelder.us
605.923.1408
- Primary Contractor
RCS Construction:
 - Brock DeBaere
brock@rcsconst.com
605.342.3787



1416 Sewer - Phase 1

Progress Update for this Week:

- Progress has still been slow due to weather and soil conditions.
- Sewer main has been installed up to about 200 ft of manhole 31.
- Nearly all manholes installed to date have been tested successfully.
- About half of the installed sewer main has been tested and camera inspected.

Schedule for Next Week:

- H&W will continue to install sewer main west towards the Radar Hill Road crossing.
- **Radar Hill Rd Crossing Hwy 14/16**
 - Due to weather delays, this closure of Radar Hill Rd crossing Hwy 1416 has been pushed back to **August 18th**.

Project Summary:

- This project is for the construction of new sewer main along Highway 1416. This is upsizing the sewer main to ensure the City of Box Elder's sewer system can facilitate additional capacity in support of future developments.

Completion Dates:

- *Final Completion date:* November 21, 2025.

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Project Manager
KLJ Engineering:
 - Tim Hartmann
kljeng.com
 - Kaci Wheeler-Pitts
kaci.wheeler-pitts@kljeng.com
605.800.3846
- Primary Contractor
H&W Contracting
 - John Rennich
john@h-wcontracting.com



Ellsworth Clean Water Project

Progress Update for this Week:

- No updates for Box Elder portion of the project.

Schedule for Next Week:

- Saw cutting for asphalt removals on West Gate Rd between Halsey Dr and I-90 Service Rd.
 - End of next week.
- Preparations for the watermain installation under the north bound lane of West Gate Rd.
 - End of next week.
- Asphalt removals for water main installation on West Gate Rd
 - Begins **August 11th**.
 - West Gate Rd will be closed to thru traffic.

Scheduled Work Ahead:

- Watermain installation in West Gate Rd
 - This work is scheduled to begin at the **August 11th**.
 - **The first section to be closed will be between I-90 Service Rd and Bluebird Dr.**
 - **Residents in nearby subdivisions will have access to their properties.**
 - **Please utilize posted detours throughout the construction phases.**
 - West Gate Rd will be closed in sections as the work progresses.
 - Work will be completed in sections, between N. I-90 Service Rd and Halsey Dr.
 - Paving is likely to occur in September.

Project Summary:

- This project will provide water from Rapid City to the residents affected by Ellsworth Air Force Base along Country Road.

Completion Dates:

- *Final Completion date:* Fall 2025

Questions/Concerns:

- If you have questions, please reach out to the project team.

Project Contacts:

- Construction Administrator
Dream Construction
 - Shane Bradford (Construction Admin), 605.791.5866
shane@adesinc.com
- Project Manager
Mainline Contracting
 - Ben Haggerty, 605.209.6808
ben@mainlinecontracting.com