

# Highway 1416 Sanitary Sewer – Construction Update

05/01/2025

**Project Summary:** Upsize the sanitary sewer line from about Cottonwood Ave to West Gate Rd in the Highway 1416 median to support the growth of Box Elder

**Contractor:** H&W Contracting, LLC, Sioux Falls, SD  
John Rennich , 605.339.8834

**Engineer:** KLJ Engineering, Rapid City, SD  
Tim Hartman, 605.872.5004

## May 5 to May 10:

- **Important Note** - S Ellsworth Rd and Highway 1416 crossover will remain closed through Monday May 5<sup>th</sup> to reopen for traffic May 6<sup>th</sup>.
  - Oak Street detour will remain through Monday.
  - Motorists should consider utilizing Liberty Blvd for access to downtown area.
  - All truck traffic should refrain from utilizing Box Elder Road.

Then

- Work continues in the Highway 1416 median, continuing West from the Ellsworth Road Intersection.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week.

## May 12 to May 17:

- Work continues in the Highway 1416 median, continuing West from the Ellsworth Rd Intersection toward the South Gate Road Intersection.
- Work will include activities next to Highway 1416, but all lanes will remain open.
- No road closures are anticipated during this week. Work is anticipated to be nearing the South Gate Rd Intersection but will not yet affect traffic.
- Preliminary schedules indicate the week of May 19<sup>th</sup> for crossing South Gate Road, more to follow next week.

---

## Work Area – May 6<sup>th</sup> to May 17<sup>th</sup>:

